

From: [Jason Kabel](#)
To: ["Amy Kuhn"](#)
Cc: [Sherry George](#); [Doug Brown](#); [Laurie Lindberg](#); [Dawn Galusha](#)
Subject: FW: Museum Projects
Date: Thursday, April 12, 2018 3:23:00 PM
Attachments: [image002.png](#)

Hi Amy,

Thank you for your time this afternoon to discuss the status of the Museum project! As noted, the accessible washroom and roof components of the project have been completed.

As discussed, FedNor has graciously extended the date from March 31, 2018 to March 31, 2019 for works to be completed which has enabled us to forge onward to complete the accessible ramp component that the Museum desperately needs. FedNor has advised however that they are only able to fund any single component to a maximum of 50% of the cost, this would leave the Town of Fort Frances in the predicament of having to cover the remaining 50% for the ramp completion (please see email below from our Municipal Treasurer for specific dollar values).

The contractor that has been secured to finish the accessible ramp portion of the project has committed to having it fully complete by October 31, 2018. We are very confident in their ability to complete this last component of the project.

We sincerely appreciate your consideration to extend the project end date for us to get the accessible ramp completed. Please let me know if you need any further detail from me.

Best regards,
Jason



Jason Kabel, B.Sc., B.Ed.
Community Services Division Manager
740 Scott Street Fort Frances, ON P9A 1H8
Tel: 807-274-4561 ext. 1719 Fax: 807-274-3799
jkabel@fort-frances.com | www.fort-frances.com

CONFIDENTIALITY NOTICE: This communication and any accompanying document(s) are confidential and may be privileged. They are intended for the sole use of the addressee. If you receive this transmission in error, you are advised that any disclosure, copying, distribution, or the taking of any action in reliance upon the communication is strictly prohibited. If you have received this communication in error, please immediately contact or inform the sender by return e-mail or by telephone at (807) 274-4561 and delete this e-mail message and all copies. Due to the inherent risks associated with the Internet, we assume no responsibility for unauthorised interception of any Internet communication with you or the transmission of computer viruses.

From: Laurie Lindberg
Sent: Wednesday, April 11, 2018 4:27 PM
To: Jason Kabel <jkabel@fortfrances.ca>; Sherry George <sgeorge@fortfrances.ca>
Cc: Doug Brown <dbrown@fortfrances.ca>; Dawn Galusha <dgalusha@fortfrances.ca>

Subject: Museum Projects

Hi Jason,

Further to our conversation today, I reviewed the FedNor Funding Agreement and calculated the funding shortfall for the total project is \$26,602.03 (5% = \$4,805.09 is the municipal share in accordance with the FedNor grant + 50% Provincial funding shortfall for ramp = \$21,796.94 resulting from project not being completed on or before March 31, 2008; Unless Ontario Trillium Foundation provides approval in writing stating otherwise). These amounts are consistent with the Industry Canada (FedNor) Final Statement of Total Project Costs and Funding.

The FedNor Agreement states the project shall not exceed 50% of the total eligible costs (\$154,000) and the funding **amount not exceeding the lessor** of 45% of the eligible supported costs of the project incurred and paid by the recipient and \$69,300 (which is 45% of the maximum eligible supported costs of \$154,000).

I trust this gives some clarity.

Regards,
Laurie A. Lindberg, CMO
Treasurer
Town of Fort Frances
320 Portage Ave.
Fort Frances, ON
P9A 3P9
Telephone: (807) 274-5323 Ext. 1225