

Workorder Summary Report

Report Start Date: Apr 1, 2018 12:00 AM

Report End Date: Apr 30, 2018 11:59 PM

Location: 1103*

Work Order Type: ADMIN,CALL,CAP,CORR,EMER,OPER,PM

Work Order Class:

				WorkOrder		PM Schedule		Workorder Details					
WO #	Asset ID	Asset Description	Location Description	Type	Class	FEQ	Units	Work Order Description	Status	Schedule Start	Actual Start	Actual Finsh	WorkLog Detail
741845	0000227421	PUMP CENT VERTICAL NON CLOG SEWAGE P1 FIFTH ST	1103, 5th St. Pumping Station, Process	CALL	REFURBISH/REPLACE/REPAIR	0		Fifth Street Lift station high level alarm - org1103	COMP		4/13/18 04:00 PM	4/13/18 06:00 PM	fifth Street lift station high level alarm - received alarm call at 15:47 opened working alone ticket arrived at plant at 1630,checked lift station status using scada and found that both p1 and p2 were running and there was no flow the pumps were likely air-locked arrived at fifth street lift station at 1650, shut off both pumps, relieved air-lock condition on each pump, ran each pump in hand to verify proper operation. Put both pumps back into plc control and observed three complete pump cycles returned to the plant and filled out log book. Maximo was down so I could not file a callback report at that time returned home closed working alone ticket
743413	0000246422	METER LEVEL MULTIRANGER PLUS	1103, Church Pumping Station, Process	CALL	REFURBISH/REPLACE/REPAIR	0		Church St. lift station high level alarm 1103	COMP		4/27/18 10:25 PM	4/27/18 11:59 PM	Church St. lift station high level alarm 1103 - I received a Church Street high level alarm call from the auto dialler at 2225 hrs. Drove to the plant where I reset alarms and began monitoring pump status. The Church street station was operating as it should now. While on site, I received a White Pine pump fail call from the auto dialer. This appeared to be a PLC glitch or power bump as several alarms came in to SCADA at nearly the same instant. Once these faults were reset the White Pine station was back to normal.

Workorder Summary Report

Report Start Date: Apr 1, 2018 12:00 AM

Report End Date: Apr 30, 2018 11:59 PM

Location: 1103*

Work Order Type: ADMIN,CALL,CAP,CORR,EMER,OPER,PM

Work Order Class:

				WorkOrder		PM Schedule		Workorder Details					
WO #	Asset ID	Asset Description	Location Description	Type	Class	FEQ	Units	Work Order Description	Status	Schedule Start	Actual Start	Actual Finsh	WorkLog Detail
737339	0000227376	PANEL ALARM/ DIALER	1103, Fort Frances WPCP, Process, Process Control & Monitoring	PM	INSPECTION	1	MONTHS	Critical Alarm/Dialer Testing (1m) 1103	COMP	4/1/18 12:00 AM	4/26/18 11:00 AM	4/30/18 08:02 AM	Dialer testing -We test the dialer on a daily basis.
737343			1103, Fort Frances WPCP	PM	REFURBISH/ REPLACE/ REPAIR	1	MONTHS	Diesel Gensets Inspection/ Functional Tests (1m) 1103	COMP	4/1/18 12:00 AM	4/26/18 09:00 AM	4/26/18 11:00 AM	Monthly Genset Run. -I ran all gensets under load for 1 hour.
737359			1103, Fort Frances WPCP	PM	HEALTH AND SAFETY	1	MONTHS	Health And Safety Inspection (1m) 1103	COMP	4/1/18 12:00 AM	4/30/18 07:00 AM	4/30/18 08:00 AM	Monthly Inspection -Still outstanding construction safety issues. Paper copy on file at plant.
737370			1103, Fort Frances WPCP	PM	INSPECTION	1	MONTHS	TPM Inspection/Maintenance (1m) 1103	COMP	4/1/18 12:00 AM	5/7/18 07:33 AM	5/7/18 07:33 AM	
737700			1103, Fort Frances WPCP	PM	INSPECTION	1	MONTHS	Blowers/Motors Inspection/Service (1m/3m) 1103	COMP	4/1/18 12:00 AM	4/26/18 10:00 AM	4/26/18 11:00 AM	Monthly Blower Maint. -I changed oil in blowers 1 and 4 and greased all others and returned them to service.
737708	0000246402	CENTRIFUGE GS2-2-1 TEACUP/ GRIT SNAIL	1103, Fort Frances WPCP, Process, Primary Treatment, Primary Sludge Degritting	PM	INSPECTION	1	MONTHS	Teacup Centrifuge Inspection/ Service (1m/3m/1y) 1103	COMP	4/1/18 12:00 AM	4/20/18 02:48 PM	4/20/18 02:48 PM	teacup and snail inspection/service -lubricated bearings and drive chain on snail. inspected teacup, no debris